

JILLIBY



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Dickson Road	From the end of the gravel to the end of the seal	Minor patching followed by resurfacing of the road	February 2018	1	Completed	
Parkridge Drive	Hue Hue Road to power pole DD632	Minor patching followed by resurfacing of the road	February 2018	1	Completed	
Sandra Street	Hue Hue Road to Tracy Lea Close	Minor patching followed by resurfacing of the road	February 2018	1	Completed	
Sandra Street	Tracy Lea Close to the dead end	Minor patching followed by resurfacing of the road	February 2018	1	Completed	
Tracy Lea Close	Sandra Street to the dead end	Minor patching followed by resurfacing of the road	February 2018	1	Completed	