

KINCUMBER



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Courigal Avenue	Tilba Street to the dead end	Minor patching followed by resurfacing of the road	January 2018	1	Completed	
Kerns Road	House Number 39 to House Number 41	Stabilisation of road embankment including drainage replacement works	March 2018	12	Completed	
Melville Street	Oberton Street to Avoca Drive	Reconstruction of the road pavement followed by resurfacing of the road	October 2017	1	Completed	
Oberton Street	From 35metres west of House Number 36 to the painted roundabout median	Resurfacing of the road	May 2018	1	Commenced	In May, Council commenced minor works in preparation for resurfacing of the road in June 2018. The project remains on track for completion by 30 June 2018.

KINCUMBER



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Oberton Street	Melville Street to the painted roundabout median	Resurfacing of the road	March 2018	1	Completed	
Oberton Street	The roundabout to Avoca Drive	Resurfacing of the road	May 2018	1	Commenced	In May, Council commenced minor works in preparation for resurfacing of the road in June 2018. The project remains on track for completion by 30 June 2018.