

SOMERSBY



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Debenham Road	North of Debenham Road	Road reconstruction including street drainage, kerb and gutter, road pavement works and resurfacing of the road	March 2017	26	Commenced	In May, Council continued the retaining wall construction in preparation for reconstruction of the road. The project is staged and resurfacing works will continue into the 2018/19 financial year.
Debenham Road		Construction and upgrade of water mains	October 2017	9	Completed	
Debenham Road		Reservoir construction	May 2018	9	Completed	The water reservoir project is not proceeding. With Federal Govt agreement, the grant funded project has been reallocated to Kangoo Road to deliver a more cost effective water capacity improvement for Somersby Industrial Estate. This project has since been completed.

SOMERSBY



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Gindurra Road		Construction and upgrade of sewer gravity mains	March 2018	9	Completed	
Kangoo Road		Construction of drainage infrastructure	August 2017	8	Completed	
Kangoo Road		Road reconstruction including street drainage, kerb and gutter, road pavement works and resurfacing of the road	November 2017	35	Completed	
Old Pacific Highway		Road reconstruction including street drainage, kerb and gutter, road pavements works and resurfacing of the road	July 2017	17	Completed	

SOMERSBY



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Piles Road		Road reconstruction including street drainage, kerb and gutter, road pavements works and resurfacing of the road	August 2017	23	Completed	
Reservoir Road	Grants Road to the gate	Minor patching followed by resurfacing of the road	October 2017	1	Completed	
Somersby Falls Road		Road reconstruction including street drainage, kerb and gutter, road pavements works and resurfacing of the road	July 2017	25	Completed	
Wella Way		Road reconstruction including street drainage, kerb and gutter, road pavements works and resurfacing of the road	January 2018	25	Completed	

SOMERSBY



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Wisemans Ferry Road		Construction and upgrade of sewer gravity mains	April 2018	9	Scheduled	
Wisemans Ferry Road		Construction and upgrade of water mains	May 2018	9	Commenced	In May, Council continued utility relocation works prior to the commencement of the project. The project is staged and works will continue into the 2018/19 financial year.
Wisemans Ferry Road	House Number 1005 to House Number 1062	Resurfacing of the existing road	October 2017	1	Completed	
Wisemans Ferry Road	House Number 1065 to 40metre south of Hensons Road	Resurfacing of the existing road	October 2017	1	Completed	
Wisemans Ferry Road	To Piles Road	Road reconstruction including street drainage, kerb and gutter, road pavements works and resurfacing of the road	February 2018	24	Commenced	In May, Council continued street drainage installation and preparation of kerb and gutter construction. The project is staged and works will continue into the 2018/19 financial year.