

EAST GOSFORD



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Adelaide Street	Brougham Street roundabout to Russell Street	Minor patching followed by resurfacing of the road	May 2018	1	Commenced	In May, Council commenced minor works in preparation for resurfacing of the road in June 2018. The project remains on track for completion by 30 June 2018.
Brougham Street	Adelaide Street roundabout to Althorp Street roundabout	Minor patching followed by resurfacing of the road	May 2018	1	Commenced	In May, Council commenced minor works in preparation for resurfacing of the road in June 2018. The project remains on track for completion by 30 June 2018.

EAST GOSFORD



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Brougham Street	Althorp Street roundabout to the Wells Street roundabout	Minor patching followed by resurfacing of the road	May 2018	1	Completed	
Brougham Street	Southern roundabout to the other roundabout	Reconstruction of the road pavement followed by resurfacing of the road	May 2018	1	Commenced	In May, Council commenced minor works in preparation for resurfacing of the road in June 2018. The project remains on track for completion by 30 June 2018.
Coburg Street	Near Wells Street to Lynette Crescent	Reconstruction of the road pavement followed by resurfacing of the road	January 2018	1	Completed	
Emma James Street and Lionel Parade		Construction of the trunk drainage system downstream of the proposed detention basin	July 2017	6	Completed	

EAST GOSFORD



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Melbourne Street	Caroline Street to George Street	Resurfacing of the existing road	January 2018	1	Completed	
Minton Street	George Street to House Number 5	Resurfacing of the existing road	January 2018	1	Completed	
Victoria Street	Northern and eastern corners of the Victoria Street / Adelaide Street intersection	Kerb ramp construction	October 2017	2	Completed	
Webb Street	House Number 33 to the Russell Drysdale roundabout	Reconstruction of the road pavement followed by resurfacing of the road	March 2018	1	Completed	
Webb Street	Russell Drysdale roundabout to House Number 55	Minor patching followed by resurfacing of the road	March 2018	1	Completed	

EAST GOSFORD



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Webb Street	House Number 55 to Central Coast Highway	Reconstruction of the road pavement followed by resurfacing of the road	January 2018	1	Completed	
Wells Street	Near the intersection with Wattle Street	Bus stop relocation and upgrade including a concrete pad, footpath and tactile indicators	March 2018	4	Completed	
Wells Street	Near House Number 94	Bus stop construction including a concrete pad and tactile markers	May 2018	4	Commenced	In May, Council commenced construction of the bus stop works.
Wharf Street	House Number 9 to House Number 29	Resurfacing of the existing road	January 2018	1	Completed	