

SPRINGFIELD



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Cypress Close	Robinia Parade to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Digby Road	Clarence Road to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
Kurrajong Close	Robinia Parade to Nicholii Close	Resurfacing of the existing road	February 2018	1	Completed	
Kurrajong Close	Nicholii Close to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
Mahogany Place	Robinia Parade to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
Meadow Road	Wells Street to House Number 20	Resurfacing of the existing road	February 2018	1	Completed	
Meadow Road	House Number 20 to House Number 39	Resurfacing of the existing road	February 2018	1	Completed	
Newcastle Street	Springfield Road to Spring Avenue	Minor patching followed by resurfacing of the road	February 2018	1	Completed	

SPRINGFIELD



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Nicholii Close	Kurrajong Close to the cul-de-sac	Resurfacing of the existing road	March 2017	1	Completed	
Poplar Close	Robinia Parade to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
River Street	Dulwich Road to the dead end	Reconstruction of the road pavement followed by resurfacing of the road	July 2017	1	Completed	
Robinia Parade	Meadow Road to House Number 21	Resurfacing of the existing road	February 2018	1	Completed	
Sherwood Drive	Wells Street to House Number 40	Resurfacing of the existing road	February 2018	1	Completed	
Sherwood Drive	House Number 40 to House Number 20	Resurfacing of the existing road	February 2018	1	Completed	
Sherwood Drive	House Number 20 to Marana Road	Resurfacing of the existing road	February 2018	1	Completed	
Sycamore Close	Robinia Parade to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Wells Street	Adjacent to House Number 155	Bus stop construction including a concrete pad and tactile indicators	March 2018	4	Completed	