

# KARIONG



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Foster Close	Langford Drive to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Hanson Close	Gilford Street to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Jackson Street	Jessina Street to the dead end	Resurfacing of the existing road	March 2018	1	Completed	
Jarrah Drive		Street drainage improvements	July 2017	12	Completed	
Jessina Street	Milyerra Road to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Kuch Place	Thurling Avenue to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Langford Drive	Woy Woy Road intersection	Intersection upgrade including roundabout construction, pedestrian crossing facilities, road safety improvements and resurfacing of the road	September 2017	40	Commenced	In May, Council commenced pavement reconstruction and installation of the central island. The project remains on track for completion by 30 June 2018.

# KARIONG



<b>STREET</b>	<b>PROJECT LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>PROPOSED CONSTRUCTION DATE</b>	<b>PROPOSED CONSTRUCTION DURATION (weeks)</b>	<b>CONSTRUCTION STATUS</b>	<b>COMMENTS</b>
Lowe Place	Langford Drive to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Lowry Close	Carmel Crescent to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Pollock Avenue	Mitchell Drive to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	
Thurling Avenue	Langford Drive to the cul-de-sac	Resurfacing of the existing road	March 2018	1	Completed	