



# POINT CLARE

STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Brisbane Water Drive	South side from Koolinda Avenue to Lorraine Avenue	Footpath construction	April 2018	35	Commenced	In May, Council completed the water main relocation and continued retaining wall construction in preparation for the footpath. The project is staged and works will continue into the 2018/19 financial year.
Coolarn Avenue	Wendy Drive to Nari Avenue	Resurfacing of the existing road	October 2017	1	Completed	
Finch Place	Singleton Road to the dead end	Resurfacing of the existing road	February 2018	1	Completed	
Harris Lane	Nioka Avenue to Talinga Avenue	Resurfacing of the existing road	April 2018	1	Completed	
Hughes Street	Talinga Avenue to Takari Avenue	Resurfacing of the existing road	October 2017	1	Completed	
John Howe Place	Singleton Road to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	

# POINT CLARE

STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Manooka Road	Brisbane Water Drive to Singleton Road	Resurfacing of the existing road	February 2018	1	Completed	
Mckellar Close	Manooka Road to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
Nioka Avenue	Takari Avenue to Talinga Avenue	Resurfacing of the existing road	October 2017	1	Completed	
Oxley Place	Manooka Road to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
Parry Place	Singleton Road to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
Peat Place	Singleton Road to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
Priestly Parade	Sunnyside Avenue to House Number 6	Reconstruction of the road pavement followed by resurfacing of the road	August 2017	1	Completed	
Singleton Road	Manooka Road to John Howe Place	Resurfacing of the existing road	February 2018	1	Completed	
Singleton Road	John Howe Place to House Number 27	Resurfacing of the existing road	February 2018	1	Completed	
Singleton Road	House Number 27 to Parry Place	Resurfacing of the existing road	February 2018	1	Completed	



# POINT CLARE

<b>STREET</b>	<b>PROJECT LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>PROPOSED CONSTRUCTION DATE</b>	<b>PROPOSED CONSTRUCTION DURATION (weeks)</b>	<b>CONSTRUCTION STATUS</b>	<b>COMMENTS</b>
Singleton Road	Parry Place to Wixstead Close	Resurfacing of the existing road	February 2018	1	Completed	
Takari Avenue	From the end of the kerb and gutter to Hughes Street	Resurfacing of the existing road	October 2017	1	Completed	
Tegal Place	Mckellar Close to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	
Websdale Place	Manooka Road to the cul-de-sac	Resurfacing of the existing road	February 2018	1	Completed	