

TUGGERAH



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Gavenlock Road	House Number 12 to House Number 50 Wyong Road	Footpath construction	November 2017	4	Completed	
Gavenlock Road	Mildon Road to Johnson Road	Footpath construction	April 2018	4	Completed	
Johnson Road	Johnson Road	Bus shelter installation	January 2018	3	Completed	
Lake Road	Bryant Drive to Tuggerah Regional Sporting Complex	Road reconstruction including street drainage, kerb and gutter, footpath, traffic facilities, road pavement works and resurfacing of the road	May 2018	9	Commenced	In May, Council commenced street drainage improvements in preparation of kerb and gutter installation. The project is staged and work will continue into the 2018/19 financial year.
Lake Road	Bryant Drive to Tuggerah Regional Sporting Complex	Street drainage improvements associated with the road reconstruction	April 2018	8	Commenced	In May, Council commenced street drainage improvements in preparation for kerb and gutter installation. The project remains on track for completion by 30 June 2018.

TUGGERAH



STREET	PROJECT LOCATION	PROJECT DESCRIPTION	PROPOSED CONSTRUCTION DATE	PROPOSED CONSTRUCTION DURATION (weeks)	CONSTRUCTION STATUS	COMMENTS
Old Pacific Highway	Wyong Road to Tuggerah Public School	Shared pathway construction	May 2018	11	Scheduled	This project is stage and due to property acquisitions has been deferred to now commence in the 2018/19 financial year.
Pacific Highway	Tonkiss Street to Gavenlock	Footpath construction	April 2018	4	Completed	